

Januaray Norton Shores Engineering Projects

Construction Projects	Construction Limits	Type of Work	Constr. Contract/Est.	Estimated Start Date	Estimated Open to Traffic/Comp	Funding Source	Estimated % Completion
2023-2024 Part 201 PFAS	Seng Rd. Kuntz St. Sunny Ridge St. Wilson Ave. Petrie Ave.	Water Main Installation	\$1,188,200	August 2023	December 30, 2024	State 201 Grant Ends March 31, 2025	100%
C2R2 Water Main	Englewood Ave. Vick Rd. Bellway Ave. Martin Rd.	Water Main Installation	\$1,644,000	Summer 2024	Fall 2024	C2R2 State Funding Ends December 31, 2025	95%
				Winter 2024	Spring 2025	C2R2 State Funding Ends December 31, 2025	95%
Lake Harbor Trail	Lake Harbor Rd. - Mona Lake Channel - Henry St.	Paved Trail	\$1,694,040.70	September 2024	Spring 2025	ARPA Funding	25%

	Project Completed
	Project underway -
	Up Coming Projects