

**December Norton Shores Engineering Projects**

Construction Projects	Construction Limits	Type of Work	Constr. Contract/Est.	Estimated Start Date	Estimated Open to Traffic/Comp	Funding Source	Estimated % Completion
Davis Road Water Main	Davis Rd. Ione Ave. Ransford Ln.	Water Main Installation	\$477,000	May 20, 2024	July 31, 2024	State 201 Grant	100%
Leon Street Sidewalk	Southwood Ave. to Castle Ave.	Sidewalk	\$73,000	June 1, 2024	August 30, 2024	Capital Improvement Funds	100%
2023-2024 Part 201 PFAS	Seng Rd. Kuntz St. Sunny Ridge St. Wilson Ave. Petrie Ave.	Water Main Installation	\$1,188,200	August 2023	December 30, 2024	State 201 Grant	100%
C2R2 Water Main	Englewood Ave. Vick Rd. Bellway Ave. Martin Rd.	Water Main Installation	\$1,644,000	Summer 2024	Fall 2024	C2R2 State Funding	95%
				Winter 2024	Spring 2025	C2R2 State Funding	95%
Lake Harbor Trail	Lake Harbor Rd. - Mona Lake Channel - Henry St.	Paved Trail	\$1,694,040.70	September 2024	Spring 2025	ARPA Funding	25%
Lake Harbor Road Resurfacing	Porter Rd. to Sunset Point Dr.	Street Resurfacing	\$1,277,890.02	September 2024	Fall 2024	Major Steet Funds	100%
Harvey Street Resurfacing	Sternberg Rd. to Ellis Rd.					TIFA Funds	
Annual HIP/HMA Projects	Miller Rd. - Aue Rd. to Lake Dr. Ross Rd. - Armstrong Rd. to loop Crestwood Lane to loop Kunz Street - Eugene Ave. to Hile Rd. Ritter Hills Drive - Lake Harbor Rd. to dead end						

	Project Completed
	Project underway -
	Up Coming Projects